

KRDW AC 006 - 09 Jul 26: Mini 5 Pro Checklist V3.3 page updates.

Replace pages 22 and 45 of the reference checklist with the following updated pages. Page 22 has changed the order of instructions and page 45 has amended the metrics to be calculated.

**START & TAKEOFF, POST-TAKEOFF AND MISSION
PROGRESS CHECKLISTS
Start & Takeoff Check**

Controller set to Normal	Complete
Power on remote controller	Complete
Launch DJI Fly App	Complete
Power on aircraft	Complete
Listen for Home Point Updates	Complete
GNSS Link	Established, #Sats (min 10)
Confirm Battery Level / A/C	Checked
Confirm A/C Controller link	Confirmed
Confirm collision lights blinking	Confirmed
“CLEAR TO START?”	“CLEARED TO START”
“STARTING ENGINES”	Start Engines
Check motors operating normally	Confirmed (no abnormal vibrations or sounds)
“CLEAR TO LAUNCH?”	Area re-checked clear “CLEARED TO LAUNCH”
“LAUNCHING”	Perform briefed takeoff
Time check	Designated crew member record time
Home Point Auto Update	Ensure voice cue heard, confirm Home Point update on map if applicable

**Fly Away Distance - Vertical
Normal Mode Speeds**

Battery %	Battery Life	Speed ft/ min	Speed m/ min	KM Distance	NM Distance
100					
90					
80					
70					
60					
50					
40					
30					
20					
10					